

North Eastern Indira Gandhi Regional Institute of Health and Medical Sciences
(An Autonomous Institute, Ministry of Health and Family Welfare, Government of India)
Director's Block, Mawdiangdiang, Shillong 793 018 (Meghalaya)

Tender Corrigendum No: NEIGR/S&P/04/09/17-18

Dated: 13/09/2017

E -TENDER CORRIGENDUM

Reference Tender Enquiry No.:- NEIGR/S&P/OT/E-31/2017-18, dt.21/08/2017 for Open e-Tender for Setting up of 8 nos. Modular Operation Theaters with integration including OT lights and supporting systems for the Institute with five years warranty and five years CMC, for Institute.

Pre bid Conference was held on 8/9/2017, which was attended to by representative of the prospective bidders including M/s Getinge , Kolkata; M/s Unissi (I) Pvt ltd, New delhi; M/s Vikas Medical Devices, Kolkata;M/s Med Freshe, New Delhi ; M/s Elke Drugs Distributors, Shillong and including communication received from M/s PES Installations Pvt Ltd, New Delhi.

The users and technical specification Committee perused all details and indicated the following, in view of requirement of the Institute. In view of Institute requirement and wider participation, the following amendment /addendum are hereby being considered against the technical specification of Setting up of 8 number of Modular Operation Theaters with integration including OT lights and supporting systems:-

Point no.	Existing	May Be Read As
1.1.2	Thickness not less than 0.8mm in case of SS) /not less than 3mm in case of SMS (thickness of wall panel will be 18mm or less).	Thickness not less than 1mm in case of SS /not less than 3mm in case of SMS (thickness of wall panel will be 18mm or less) in view of using C-Arm Systems .
1.1.5	Standard Panel width should not be less than 1200mm.	Standard Panel width should be 900mm - 1200mm.
1.1.14	EACH OR inside Area must be designed with laser /Factory printed wallpapers in 2 nos wall panels /Glass panels of full length (No stickers can be accepted) for better ambience.	EACH OR inside Area must be designed with laser/Factory printed wallpapers(antimicrobial) in 2 nos wall panels /Glass panels of full length (No stickers can be accepted) for better ambience.
7.1.7	Door frame made of stainless steel 1.4301 (AISI 304) brushed w. 280 grain.	Door frame made of stainless steel 1.4301 (AISI 304).
7.2.5	Door frame made of stainless steel 1.4301 (AISI 304) brushed w. 280 grain.	Door frame made of stainless steel 1.4301 (AISI 304) .
7.1.4	Sliding rail made of anodized aluminum	Sliding rail made of anodized aluminum/ Stainless Steel abrasion resistant plastic reels with ball bearings, floor guides made of hard plastic.
7.2.4	Sliding rail made of anodized aluminum, abrasion resistant plastic reels with ball bearings, floor guides made of hard plastic	Sliding rail made of anodized aluminum/ Stainless Steel, abrasion resistant plastic reels with ball bearings, floor guides made of hard plastic
12.1	The writing board should be made of frosted toughed glass which should be seamlessly	The writing board should be made of frosted toughed glass which should be flushed

	part of the OR wall	seamlessly part of the OR wall .Dimension :- 1200mm x 750 mm approx.
17	Hatch Box:-Dimension(Lx Bx H) :600 x 600 x 600 mm (approx.)	Hatch Box:-Dimension(Lx B x H) :600(L) x 600-1200mm(B) x 600 mm(H) (approx.)
19.3	All MGPS related systems and its individual components must complied with standards like NFPA99/BSEN & all the copper pipes must be Lloyd's registered and certified. Outlets must be of the same type as on the other areas of hospital (NFPA99 standards).	All MGPS related systems and its individual components must complied with standards like NFPA99/BSEN & all the copper pipes must be Lloyd's registered and certified. Outlets must be of the same type/Standards as on the other areas of hospital (NFPA99 standards).
19.4.1	The bed head panel shall be constructed out of extruded aluminum profiles with powder coating and inbuilt railings. The bed head panel shall house gas outlets and electrical sockets and switches	The bed head panel (Horizontal type) shall be constructed out of extruded aluminum profiles with powder coating and inbuilt railings. The bed head panel shall house gas outlets and electrical sockets and switches with approx. length of 1.4-1.6 mtrs.
21.1.7.iv	Thermal insulation with 9mm XPE for supply & return air ducts. Joints will be lapped with Nitrile rubber tape for better insulation.	Thermal insulation with 11mm -18 mm XPE for supply & return air ducts. Joints will be lapped with Nitrile rubber tape for better insulation.
25.9	Network Based OR Infrastructure	Network Based OR Infrastructure (1 set must consist of all the systems or accessories required for all 5 ORs integration).

All other terms and conditions remains the same as per e-bidding document.

For further details regarding amendment, addendum, extension and downloading of documents, please visit the e-procurement portal: www.eprocure.gov.in Tel/Fax: 0364-2538032; E-mail: storeneigrihms@gmail.com.

Sd/-
Stores & Procurement Officer,
For and on behalf of Director, NEIGRIHMS